PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	CONSTRUCTION OF MARKET BUILDING AT J.P.PARK IN WARD NO.17
2.	Amount of Sanctioned Estimate	:	500.00 Lakhs
3.	Administrative approval and Technical sanction(Authority with No and Date)		AS No: EE(P)/RRN/18/18-19 DATE:-02.03.2019 TS No : CE/RRN/328/18-19 DATE:-05.03.2019
4.	Entrustment Amount Rs.	:	560.76 Lakhs
5.	Name of Contractor Consultancy firm	:	Sri.Purushotham Raju N
6.	Agreement No. & date	:	EE(P)/RRN/AG/11/19-20 Dtd.02.08.2019
7.	Work order No. & date Letter of indent No. & Date	:	EE(P)/RRN/W.O/19/2019-20 Dtd.27.09.2019
8.	Time fixed for completion	:	365 days
9.	Date of application from the Contractor/Consultancy Firm requesting for Extension	:	24.09.2020
10.	Date of receipt of application in sub division	:	24.09.2020
11.	Whether time extended	:	Yes
12.	Progress achieved by the Contractor/Consultancy firm during the original period Programme (Rs. in Lakhs) : 1. ¼Time 2. ½ time 3. ¾ time	:	80% Nil Nil Nil
	4.Completed Cost of work within the stipulated period (Measurement already recorded)	:	485.30 Lakhs
	5.Upto date progress	:	80% Nearing completion
13.	Due date from the Start of the work	:	27.09.2019
14.	Original Due date of completion of the work	:	26.09.2020
15.	Probable Date of completion of the work	:	6 Months From the date of Case Clearance by the High Court of Karnataka.
16.	Progress achieved during first extension	:	80% completed
17.	Time extension for which days applied	:	6 Months From the date of Case Clearance by the High Court of Karnataka.

Scanned by TapScanner

18.	Time extension recommended	:	Yes
19.	Whether original application of contractor/consultancy Firm enclosed	:	Yes
20.	The balance work to be executed	:	20%
21.	Approximate time required for completion of work	:	6 Month. From the date of Case Clearance by the High Court of Karanataka.
22.	Work charge establishment expenditure incurred after expiry of the due date of completion	:	-
23.	Whether notice issued as per clause-2 of agreement. If so No:	:	No
24.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	No
25.	Remarks of Asst. Executive Engineer	:	The delaying in the Work is due to reason for Case was running in the High Court of Karanataka. Hence, EOT is recommended up to 6 Months From the date of Case Clearance by the High Court of karanataka without penalty.

B.K.
Assistant.Engineer (Proj)
Rajarajeshwari Nagara
BBMP

B.K.
Assistant. Executive Engineer(Proj)
Rajarajeshwari Nagara
BBMP

Executive Engineer (Proj)
Rajarajeshwari Nagara
BBMP

As recommended by EOT (on)
EOT is granted

Chief Engineer
Rajarajeshwari Nagara
Bruhath Bangalore Mahanagara Palike

Scanned by TapScanner